

## सीएसआईआर - के० ख० एवं अ० सं० परीक्षण प्रकोष्ठ

CSIR - CIMF



## TEST CERTIFICATE

अतिरिक्त प्रथम प्रति Additional First Copy

FORMAT NO TESTING CELL FORMAT NO TESTING CELL FORMAT NO TESTING CELL FOR FR. BOMS FLP 92 F-01:REV-01)

ID NO.: 250/16

(Flamebroof & Equipment Safety)

ID NO.: 250/16

Result #B: Tests in explosive mixtures: Tests for type of protection Ex 'd' as per IS/IEC 60079-1:2007.

	Type To				
Clause No.	Description and relevant tests	Remarks	<b>NA</b> -Not	Results (Complies, P- Pass, NA-Not Applicable, F-Fail) References	
1	Scope			Complies	
2	Normative references			Complies	
3	Terms and definitions	Complies			
4	Equipment grouping and temperature classification	Gr. IIC & T-class T6 Complie (Result#A2			
5	Flameproof joints	Spigot joint		Complies	
6	Cemented joints			NA NA	
7	Operating rods			NA	
8	Supplementary requirements for shaft and bearings		Control of the contro	N.F	
9	Light transmitting parts (other than glass)			N.A	
10	Breathing and draining devices which form part of a flameproof enclosure		٠,	N/	
11	Fasteners, associated holes and blanking elements		90	Complie	
12	Materials and mechanical strength of enclosures- materials inside the enclosures		*	Complie	
13	Entries for flameproof enclosures			'Complie	
14	Verification and tests			Complie	
15.1	Tests of ability of the enclosure to wi	thstand press	sure		
15.1.2	Determination of Explosion pressure (Reference Pressure)		P/	As per Result #B	
15.1.3	Over Pressure Test		P/.	As per Result #B	
15.2	Test for non-transmission of Internal	ignition			
15.2.1.1	Test for non-transmission of an Internal ignition		Р/	As per Result #B	
15.3	Reserved for future use				
15.4	Flame proof enclosures with breathing & draining devices	3	*	N.	
16	Routine tests	To be cond	ducted by the ma	nufacturer as pe Result #B	
17	Switchgear for Group I			N.	
18	Lamp holders and lamp caps			N.	
19.3	Supplementary requirements for type	e tests			
19.3.1.3	Flame erosion test			N.	
19.3.2	Flammability			N	
20	Marking	The warning inscription shall read as "ISOLATE SUPPLY BEFORE OPENING"			

